



The 8RH2 Process for Producing Clean Hydrogen with Autothermal Reforming and Carbon Capture

DE-FE0032127

Nicole Patterson
8 Rivers

2024 FECM/NETL Carbon Management Research Project Review Meeting
August 5-9, 2024

Disclaimer

This document contains forward-looking statements relating to 8 Rivers' operations and energy transition plans that are based on our current expectations, estimates, and projections about energy-related industries. These statements are not guarantees of future conduct, policy, or performance and are subject to certain risks, uncertainties, and other factors, many of which are beyond the company's control, including government regulation and commodity prices.

Therefore, the actual conduct of our activities, including the development, implementation or continuation of any initiatives or activities discussed or forecasted in this report, may differ materially in the future. As with any projections or estimates, actual results or numbers may vary. The performance data in this report are not guarantees of future performance nor intended to be a demonstration of linear progress against aspirations, targets, or objectives. Many of the standards and metrics used in preparing this document continue to evolve and are based on 8 Rivers' assumptions believed to be reasonable at the time of preparation but should not be considered guarantees, and no representation or warranty is made as to the accuracy or completeness of the data. The statements of intention in this report speak only as of the date of this document. 8 Rivers undertakes no obligation to update publicly any statements in this document.

This document contains information from third parties. 8 Rivers makes no representation or warranty as to the third-party information. The information and data remain under the control and direction of the third parties. Where 8 Rivers has used third-party information, it has noted the source.

Project Overview

Funding (DOE / Cost Share)

\$1,412,863 / \$390,000 (21.6%)

Project Performance Dates

Feb 07, 2022 – May 14, 2024

Project Participants

8 Rivers Capital, LLC (Prime)
Technip Energies (Sub Recipient)
North Shore Energy, LLC (Host Site)
Wyoming Energy Authority (Co-funder)

Project Objectives

Deliver:


Hydrogen facility Class IV cost estimate
CO₂ capture facility Class III cost estimate

Demonstrate:

90+% carbon capture efficiency
H₂ purity of 99.9%
Cost of CO₂ capture <\$50/mt


Technology Background

Case 1: 8R base case with ATR + air fired heater and cryogenic CO₂ capture




Technology Background

Case 2: 8R case ATR + air fired heater with a heat exchanger reformer and cryogenic CO₂ separation



Technology Background

Case 3: 8R case ATR + carboxy-fired heater with a heat exchange reformer and cryogenic CO₂ separation



Technology Background

Benefits

- Low-energy cryogenic CO₂ separation system that maximizes hydrogen recovery while minimizing the carbon footprint of the operation
- Integrating a heat exchange reformer (HEXR) with the ATR improves thermal efficiency through more effective heat utilization
- Case 3 can handle high inert natural gas and offers high CO₂ capture (99%+)

Technology offers efficient 99%+ CO₂ capture

Challenges

Carboxy-fired Process Heater (for Case 3)

- Challenges with novel kit
- Limited supply chain

CO₂ Cold Box

- Precise process control is required as equipment operates near the CO₂ freezing point

Cost

- Additional cost is required to capture the last molecules of CO₂

Required operating conditions of novel kit

Study Site

Benefits

- Brownfield – existing gas supply and electrical infrastructure
- Proximity to rail

Drawbacks

Known at study start:

- Assumed no cooling water system (water scarcity)

Learned during study:

- Local/regional demand cannot support supply and transport to larger markets is cost prohibitive

Painter Gas Complex in Evanston, WY



Project Scope

Task Milestone

- 1 Kick-off meeting
- 2 Basis of design completed
- 3 PFD and HMB completed
- 4 Plot plan completed
- 5 3D model and P&IDs completed
- 6 Emissions and waste stream analysis completed
- 7 Cost estimate completed
- 8 Techno-economic analysis generates levelized cost of hydrogen production
- 9 Final Pre-FEED package approved

Success Criteria

Minimum net carbon capture efficiency of 90+% with goal of 93-99% for the plant as defined within the boundary limits of the PFDs

Minimum CO₂ purity of 95% with <500 ppm H₂O, <0.001% vol oxygen, <1% vol hydrogen, <35 ppm CO, and <1% vol argon as per exhibit 2-1 of the NETL “Quality Guidelines for Energy System Studies: CO₂ Impurity Design Parameters.”

Minimum CO₂ captured above 100,000 tonne/year with goal of over 600,000 tonne/year with 90% plant utilization

CO₂ delivery pressure at or above 2,215 psia

H₂ purity of 99.97 mol% with CO and CO₂ is less than 10 ppm, final H₂ product has minimal impurities, and will be delivered at or above 360 psi

Cost of CO₂ capture goal of <\$50/tonne

Delivery of Final Report Approved by DOE with all deliverables, including finalized Techno-Economic Analysis and EH&S Report.

Risks and Mitigation

	Mitigation/Response Strategy
Financial Risks	
Techno-economic analysis determines insufficient ROI for revenue streams	Host Site has significant existing infrastructure. Competitive bids for equipment packages will be solicited from qualified vendors. Three alternate designed are being evaluated. Low Carbon Fuel Standard / 45Q to be maximized.
Low Carbon Fuel Standard Market Risk	Changes to the structure or market price of LCFS that lower value could make export to California un-economic. Mitigation would include pipeline exports, in-state usage, and sales of fertilizer.
Insufficient budget to meet objectives	Active project management from Prime Recipient, EPC will ensure project costs remain within budget.
Personnel availability due to sickness (COVID)	Develop cross-functional team with strong communication and solid documentation for others to pick up where others leave off.
CCUS technology integration	Early engagement of licensors & vendors related to CCUS technology
High temperature (>1700 F) design of ATR outlet transfer line & syngas cooler design	Selection of appropriate refractory material and shell material for transfer line. Selection of appropriate flux design criteria to minimize stresses at susceptible locations.
TRL of Hydrogen burners	More than 1000 LSV burners are currently operating in furnace applications. Developing the burner for 100% hydrogen firing is underway at Technip Energies test center. Technip Energies to stay engaged in development.
Mgmt./Planning Risks	
Communication	Establish and follow a robust communication plan.
Schedule, Budget, Scope Creep	Define stage gates in conjunction w/ project milestones to monitor & control project w/ PMP, Scope of Work, Division of Responsibility, Clarity of Deliverables, Schedule & budget
ES&H Risks	
Environmental	Site and environmental considerations are very well understood
External Factors	
COVID-19 impact to execution	Incorporate virtual collaboration techniques into execution plan. Parties have already become accustomed to software (MS Teams) and have internal COVID polices in place.
Unforeseen Risks	Regular updates with DOE and project partners will help solve issues as they arise.

Progress and Current Status of Project

Study Outcomes

Study Success Criteria

Success Criteria	Outcome
Minimum net carbon capture efficiency of 90+% with goal of 93-99% for the plant as defined within the boundary limits of the PFDs	Success ; Case 3 achieves a carbon capture rate of 99%
Minimum CO ₂ purity of 95% with <500 ppm H ₂ O, <0.001% vol oxygen, <1% vol hydrogen, <35 ppm CO, and <1% vol argon as per exhibit 2-1 of the NETL “Quality Guidelines for Energy System Studies: CO ₂ Impurity Design Parameters.”	Success ; Each case has >99.5% CO ₂ purity and meets other specifications
Minimum CO ₂ captured above 100,000 tonne/year with goal of over 600,000 tonne/year with 90% plant utilization	Success ; CO ₂ capture for each case, respectively: 603,577; 565,602; 674,074 tonne/yr
CO ₂ delivery pressure at or above 2,215 psia	Partial* ; CO ₂ export pressure of 2,175 psia
H ₂ purity of 99.97 mol% with CO and CO ₂ is less than 10 ppm, final H ₂ product has minimal impurities, and will be delivered at or above 360 psi	Success ; All criteria achieved
Cost of CO ₂ capture goal of <\$50/tonne	Partial ; Cases 1: \$42.95; Case 2: \$45.16; and Case 3: \$61.26
Delivery of Final Report Approved by DOE with all deliverables, including finalized Techno-Economic Analysis and EH&S Report.	Pending ; DOE approval pending


*CO₂ export basis updated after criteria established to 150 bar

Technical Performance

Case 3 has the lowest plant efficiency (80.6%) and the highest carbon capture rate (99%)

Performance Summary

		Case 1	Case 2	Case 3
Hydrogen Product	MMSCFD	100	100	100
Gross Power Requirement	MWe	32.1	29.6	36.2
Power Generation	MWe	19.1	15.6	18.9
Net Power Requirement	MWe	13.0	14.0	17.3
Natural Gas Feed, HHV	mmbtu/hr	1,570	1,522	1,558
HHV Thermal Input of NG Feed	kWt	459,521	445,428	455,842
HHV Plant Efficiency	%	81.3	83.5	80.6
HHV CGE	%	85.9	88.8	86.7
Water Consumption	gpm	138.7	152.8	152.3
CO ₂ Emissions	kg/hr	13,356	13,815	863
CO ₂ Captured	kg/hr	76,557	71,741	85,499
CO ₂ Capture	%	85	84	99




Economic Performance

Case 3 has the highest levelized cost of hydrogen, 10% higher than 8R baseline ATR (Case 1)

Levelized Cost of Hydrogen			
\$/kg H₂	Case 1	Case 2	Case 3
Levelized Capital	\$0.57	\$0.56	\$0.71
O&M	\$0.22	\$0.21	\$0.27
Fuel	\$1.19	\$1.16	\$1.19
Variable - Other	\$0.14	\$0.14	\$0.17
Total	\$2.12	\$2.07	\$2.34
CO ₂ T&S	\$0.23	\$0.21	\$0.25
Total (w/ T&S)	\$2.35	\$2.28	\$2.59
45Q	(\$0.87)	(\$0.81)	(\$0.97)
Total (w/ T&S, 45Q)	\$1.48	\$1.47	\$1.62

Levelized Cost of CO ₂ Capture			
\$/mt CO₂	Case 1	Case 2	Case 3
Levelized Capital	\$19.00	\$20.06	\$32.96
O&M	\$6.90	\$7.28	\$10.04
Variable Operating	\$17.04	\$17.82	\$18.25
Total	\$42.95	\$45.16	\$61.26



Life Cycle Analysis


Case 3 has the lowest carbon intensity, 26% lower than baseline ATR (Case 1), by producing nearly no Scope 1 emissions (99% carbon capture)

Life Cycle Analysis			
kg CO ₂ e/kg H ₂	Case 1	Case 2	Case 3
Scope 1	1.3	1.4	0.1
Scope 2	0.6	0.7	0.8
Scope 3	1.9	1.8	1.9
Total	3.8	3.9	2.8

Emissions Factors

Upstream Natural Gas kg CO₂e/mmbtu 13.41

Power - Grid kg CO₂e/MWh 471



Lessons Learned

Pre-FEED study lessons learned

Site selection impacts technical and economic performance

- It was assumed during site selection that products could be transported to demand centers (mining, farming, refining, energy export). However, low demand for local use and higher than expected transportation costs impacted the project's economic viability.

Indirect labor costs are higher than expected

- The Pre-FEED exposed higher indirect costs for installing plant than expected from previous work (pre-Covid)

Early iterations increase study efficiency

- As a process licensor, it is important to iterate early when collaborating with engineering firm

Future Development



Future Deployment – Cormorant Clean Energy



Cormorant Clean Energy (CCE) is an ultra-low-carbon ammonia production facility to be located in the Texas Gulf Coast. CCE will be the first commercial-scale deployment of 8 Rivers' proprietary 8RH2 technology.

Ultra-low-carbon ammonia can be used for agriculture, transportation fuels, power production, and industrial processes.




**Ammonia production annually
~900,000 tonnes**

**CO₂ captured annually
~1.5 million tonnes**

**Permanent Jobs Created
95+**

**CO₂ capture rate
>99%**

**Location
Port Arthur, TX**



8RH₂ Technical Overview



Our product outcompetes similar technologies on key metrics like levelized cost and carbon intensity

8RH₂ vs ATR+95% CCS

10-15%


Lower levelized cost

15-20%

Lower carbon intensity

5-7%

More thermally efficient



Summary

Key takeaways from the Pre-FEED study

1. The study demonstrated technical feasibility of an 8RH2 configuration with >99% carbon capture, however increased capture came at an additional economic cost
2. The Wyoming site proved non-ideal for the time being mainly due to geographic isolation from hydrogen (or hydrogen product) demand centers
3. 8 Rivers has advanced a modified 8RH2 design which offers ultra-high carbon capture at lower levelized cost than ATR with 95% capture. The improved process will be deployed commercially through Cormorant Clean Energy, a 200 MMSCFD hydrogen production facility (exported as ammonia) to be located in Port Arthur, Texas.

8 RIVERS